



Measure W Bond Program Quarterly Status Report

June 2009



Prepared by
Bond Implementation Planning Committee



**Mendocino
College**

Mendocino-Lake Community College District
1000 Hensley Creek Road, Ukiah, CA 95482
Tel: (707) 468-3000
www.mendocino.edu



**Measure W Bond Program
Quarterly Status Report
June 2009**

INDEX

	<u>Page Number</u>
• Introduction	1
• Board of Trustees and Committee Members	2
• Projects Financial Summary	3
• Individual Projects in Progress Summaries	4
• District Map	22
• Ukiah Campus Map	23



**Mendocino
College**



Measure W Bond Program Quarterly Status Report June 2009

INTRODUCTION

We continue to make considerable progress on our bond projects. Several of the smaller projects have been finished or will be finished this summer and several large projects are underway.

The District has made an offer based on an appraisal which was accepted by the owner on the preferred site in Kelseyville, for our Lake County center. The property is in a twelve month escrow during which the CEQA process will take place. Various environmental, soils and other preliminary tests have been initiated. This property will need to be annexed into the Lake County Special Districts for water and sewer services, which require approval by LAFCO. Conceptual drawings for the use of this site are underway.

Preliminary testing including investigations for geotechnical, cultural, and environmental have been completed on the site in Willits which is in escrow. Required regulatory review and mitigation are currently in process to address issues discovered during the preliminary testing after which the CEQA process will continue. Conceptual renderings for this site are being prepared.

The Maintenance/Warehouse project plans, including the East Campus complex, are being reviewed by the Division of the State Architect (DSA) and State Fire Marshall for fire life safety and access compliance. It is anticipated that this review will be completed this summer, after which we will go to bid on this project. Construction should commence this fall and be completed in the fall of 2010.

The working drawings for the Library/LRC are complete and the project is being reviewed by DSA for structural, access, and fire code compliance. A process is underway to choose interior furnishings, colors, equipment and furniture. It is anticipated that construction will begin on this project in the summer of 2010.

The solar project was awarded to SunPower Energy Systems and will begin construction this summer and will be operational by December. Bond funds allocated to this project total \$1,465,000 with the balance of the project coming from a combination of PG&E incentive (matching) funds and a municipal lease. Debt service on the municipal lease will be paid from the energy savings from this project. It is expected that the net savings to the District after payment of debt service will approximate \$4 million over a period of 25 years.

Information concerning these and other bond projects is updated regularly on the **Measure W Website:** www.mendocino.edu/bond.

MEASURE W “Opening Doors for Student Success!”





Measure W Bond Program Quarterly Status Report June 2009

BOARD OF TRUSTEES AND COMMITTEE MEMBERS

Board of Trustees

Janet Chaniot, President • Potter Valley
Gerald DeChaine, Vice President • Kelseyville
John Hancock, Clerk • Lakeport
Verle Anderson • Ukiah
Joan M. Eriksen • Ukiah
Wade Koeninger • Hopland
Paul Ubelhart • Willits

Citizens' Bond Oversight Committee

Marty Lombardi, Business Representative • Ukiah
Charles Myers, Senior Citizen Representative - Chair • Redwood Valley
Gary D. Smith, College Support Organization Representative • Ukiah

At-Large members:

Dave Geck • Lake County
Myron Holdenried • Kelseyville
Bill Jack • Willits
Joanne LaCasse • Ukiah
Diane Pauli • Potter Valley

Bond Implementation Planning Committee

Mike Adams, Director of Facilities Planning
Karen Christopherson, Director of Computing Services
Eileen Cichocki, Director of Fiscal Services
Barbara French, Director of Nursing (Faculty member)
Virginia Guleff, Dean of Instruction-Ukiah Campus
John Koetzner, Head Librarian (Faculty member)
Kathryn G. Lehner, Superintendent/President
John Loucks, Telecommunications Technician (Classified member)
Larry Perryman, VP of Administrative Services, BIPC Chair
Carolyn Pryor, Facilities Planning Support Specialist
Meridith Randall, VP of Education and Student Services
Mark Rawitsch, Dean of Instruction-Centers
Larry Wise, Director of Maintenance and Operations



**Mendocino
College**



Measure W Bond Program
Quarterly Status Report
June 2009

#717010 Disabled Access Improvements

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$500,000	\$250,000	\$979	\$0	\$249,021
08/09 Expenditures Through 6/30/09					
Object Description					
5690 Contracted Services			\$0	\$18,880	
6210 Bldg: Contractor			\$26,964	\$9,025	
6410 Equip: Instructional			\$0	\$38,445	
2008/09 YTD Expenditures			\$26,964	\$66,350	
Total Project Cost	\$500,000	\$250,000	\$27,943	\$66,350	\$155,707
% Expended			11.18%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 11%
Schedule Status: Implementation of Phase 1

Statistics

Type of Project: Facility and equipment improvements for students and employees with disabilities.

Schedule

Start Preliminary Planning	April 2008	Complete Phase 1 projects	August 2009
Prioritize projects	October 2008	Complete Phase 2 projects	August 2010
		Complete Phase 3 projects	December 2011

Current Project Status

Phase I projects have begun, with the addition and updating of the automated doors. Completion of Priority One improvements will take place during the summer. Planning for Phase 2 projects will continue and be implemented when scheduling permits. All Phase 1 and 2 projects are planned for completion by August 2010. Phase 3 projects will be incorporated into various larger projects and will be completed when those projects are implemented.



Updated Automated Doors



**Mendocino
College**



Measure W Bond Program
Quarterly Status Report
June 2009

#717030 Flooring Replacement

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$400,000	\$400,000	\$68,090	\$0	\$331,910
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4510 Other Supplies			\$93	\$0	
6290 Bldg: Other			\$105,514	\$0	
2008/09 YTD Expenditures			\$105,607	\$0	
Total Project Cost	\$400,000	\$400,000	\$173,698	\$0	\$226,302
% Expended			43.42%		

Progress

Current Phase: Planning and implementation
Phase % Complete: 43%
Schedule Status: Integrating with individual project schedules

Statistics

Type of Project: Flooring replacement
Gross Sq. Ft. (Building): 50,000 sq. ft.

Schedule


Prepare plans and specifications	On-going	Award Contract	On-going
Advertise for bid	On-going	Begin Construction	On-going
Open bids	On-going	Complete Project	On-going

Current Project Status

Flooring projects completed or begun during this reporting period include: Center for the Visual and Performing Arts (CVPA) and the new office of the Vice-President of Education and Student Services. Planning and implementation for Physical Education hallways and portions of the Lowery Library Building will continue during 2009.



Offices of the
Vice-President of
Education and
Student Services



**Mendocino
College**



Measure W Bond Program
Quarterly Status Report
June 2009

#717040 HVAC Upgrades and Additions

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$450,000	\$450,000	\$239,344	\$0	\$210,656
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
6124 Site: Survey/Insp/Testing Fees			\$9,198	\$0	
6240 Bldg: Survey/Insp/Testing			\$70,000	\$0	
2008/09 YTD Expenditures			\$79,198	\$0	
Total Project Cost	\$450,000	\$450,000	\$318,542	\$0	\$131,458
Less projected match		(\$112,500)			
Total Project Cost After Match		\$337,500			
% Expended			70.79%		

Progress

Current Phase: Consultant selection process
Phase % Complete: 71%
Schedule Status: Schedule is being adjusted to accommodate changes
in the planning and implementation process

Statistics

Type of Project: HVAC
Gross Sq. Ft. (Building): N/A

Schedule

Enter contract with design consultant	September 2009	Award Contract	March 2010
Complete Design Phase	December 2009	Begin Implementation	April 2010
		Project Completion	July 2010

Current Project Status

The HVAC Upgrades and Additions project has been combined with site and building inspection and testing that was done under the Energy project. An RFP has been approved and will be sent to consultants for submittal. Once a consultant is selected, the design and bid of these projects for the areas of heating, ventilating, air conditioning, boilers, chillers and energy management controls will begin.



Chiller Replacement Project



**Mendocino
College**



Measure W Bond Program Quarterly Status Report June 2009

#717050 Other Campus Infrastructure

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$1,000,000	\$1,000,000	\$0	\$0	\$1,000,000
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4550 Printing			\$152	\$0	
5100 Consultant Services			\$8,016	\$12,579	
5690 Contracted Services			\$1,337	\$1,163	
5740 Legal Advertisement			\$956	\$0	
5810 Postage			\$141	\$359	
6124 Site: Survey/Insp/Testing Fees			\$0	\$4,800	
6280 Bldg: Service Systems			\$42,944	\$0	
6422 Equip Non-Instr			\$63,584	\$71,307	
2008/09 YTD Expenditures			\$117,130	\$90,209	
Total Project Cost	\$1,000,000	\$1,000,000	\$117,130	\$90,209	\$792,662
% Expended			11.71%		

Progress

Current Phase: Preliminary Planning
Phase % Complete: 12%
Schedule Status: Design Development

Statistics

Type of Project: New Construction
Gross Sq. Ft.: N/A

Schedule

Start Preliminary Plans	October 2008	Advertise for Bids	May 2009
Start Design Development	November 2008	Award Construction Contract	July 2009
Complete Working Drawings	April 2009	Complete Project	March 2010

Current Project Status

A new UPS (Uninterrupted Power Supply) system has been installed. A new back-up generator project is nearing completion. Included in the generator project is upgrading the communications infrastructure originating from the Lowery Library Building to better serve the east campus expansion. A repair to the foundation infrastructure in the PE building is under design by a consultant engineer, with implementation expected within the next few months.



Back Up Generator





Measure W Bond Program Quarterly Status Report June 2009

#717060 Point Arena Field Station

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$1,000,000	\$500,000	\$0	\$0	\$500,000
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
5100 Consultant Services			\$0	\$10,000	
6124 Site: Survey/Insp/Testing Fees			\$4,500	\$2,000	
2008/09 YTD Expenditures			\$4,500	\$12,000	\$483,500
Total Project Cost	\$1,000,000	\$500,000	\$4,500	\$12,000	\$483,500
% Expended			0.90%		

Progress

Current Phase: Condition assessment
Phase % Complete: 1%
Schedule Status: Waiting for Hazmat assessment

Statistics

Type of Project: Remodel and repair
Gross Sq. Ft. (Building): 4200 sq. ft.

Schedule

Condition assessment	November 2008	Award Contracts	January 2010
Advertise for Bids	November 2009	Begin Construction	February 2010
Open bids	December 2009	Complete Project	July 2010

Current Project Status

Planning and design will begin with the architects. Along with renovation and repair of the facilities, the project will incorporate the pest, asbestos, and lead paint recommendations included in those reports.





Measure W Bond Program
Quarterly Status Report
June 2009

#717070 Renovation for Instructional & Student Services Expansion

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$300,000	\$500,000	\$321,790	\$0	\$178,210
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4310 Instructional Supplies			\$7,079	\$0	
4510 Other: Supplies			\$3,702	\$111	
6210 Building: Contractor			\$54,896	\$0	
6220 Building: Architect Fees			\$0	\$5,378	
6270 Building: Fixed Furnishings			\$1,695	\$0	
6290 Building: Other			\$31,399	\$821	
6410 Equipment: Instructional			\$6,832	\$0	
2008/09 YTD Expenditures			\$105,602	\$6,311	\$66,297
Total Project Cost	\$300,000	\$500,000	\$427,392	\$6,311	\$66,297
% Expended			85.48%		

Progress

Current Phase: Phase IV and V construction
Phase % Complete: 85%
Schedule Status: On-schedule

Statistics

Type of Project: Remodel
Gross Sq. Ft. (Building): Phase IV - 1900 sq. ft.
Phase V - 784 sq. ft.

Schedule

Planning TBD
Implementation TBD

Current Project Status

All projects that have been planned to date are complete. Renovation of additional areas is expected to include adjustments in areas where functional changes are needed in response to the District's master plan.



FINANCIAL AID/EOPS/CalWORKS

ROOM 740



COUNSELING CENTER





**Measure W Bond Program
Quarterly Status Report
June 2009**

#717080 Replace Instructional Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$450,000	\$450,000	\$47,302	\$0	\$402,698
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
1XXX-3XXX Salaries and Benefits			\$1,495	\$0	
4310 Instructional Supplies			\$10,687	\$0	
4510 Other Supplies			\$535	\$0	
5620 Equipment Repair			\$26,521	\$0	
5690 Contracted Services			\$3,427	\$0	
6240 Equip. Non-Instructional			\$7,970	\$0	
6270 Bldg: Fixed Furnishings			\$8,921	\$0	
6290 Bldg: Other			\$13,300	\$0	
6410 Equipment Instructional			\$273,846	\$0	
6420 Bldg: Survey/Insp/Testing			\$589	\$0	
2008/09 YTD Expenditures			\$347,290	\$0	
Total Project Cost	\$450,000	\$450,000	\$394,592	\$0	\$55,408
% Expended			87.69%		

Progress

Current Phase: Implementation
Phase % Complete: 88%
Schedule Status: On schedule

Statistics


Type of Project: Equipment
Gross Sq. Ft. (Building): N/A

Schedule

Identify Needs	April 2008 to December 2009	Coordinate Bid Processes	February 2009
Prioritize Planned purchases	January 2009	Award and Purchase	February 2009
		Completion	September 2009

Current Project Status

Instructional equipment replacement for classrooms and the upgrade of the fitness lab and weight room have been completed. Upgrades and equipment have been ordered and are currently being installed in the theatre and recording studio.



CENTER THEATRE





Measure W Bond Program
Quarterly Status Report
June 2009

#717090 Solar Technology

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$5,000,000	\$4,295,298	\$26,062	\$0	\$4,269,236
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
5710 Legal Fees			\$50		
5810 Postage			\$0	\$200	
5940 Other Advertisement			\$50	\$0	
6124 Site: Survey/Insp/Testing Fees			\$33,786	\$4,427	
6210 Bldg: Contractor			\$653,676	\$0	
2008/09 YTD Expenditures			\$687,562	\$4,627	
Total Project Cost	\$5,000,000	\$4,295,298	\$713,624	\$4,627	\$3,577,047
Less projected match		(\$2,830,298)			
Total Project Cost After Match		\$1,465,000			
% Expended			16.61%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 17%

Statistics


Type of Project: Energy Generation/savings
Gross Sq. Ft. (Building): TBD

Schedule

Site Planning	April 2009	Secure Funding	May 2009
Project Development	May 2009	Completion	December 2009

Current Project Status

The Solar Technology project is part of the District's comprehensive energy project. The project has been awarded to SunPower Energy Systems and funded through a Tax Exempt Municipal Lease with Bank of America. The project will be a 927 kW tracker system. The project, which will be owned by the District, will result in a net savings (after all debt service and maintenance costs) of approximately \$3,926,000 over 25 years.





Measure W Bond Program
Quarterly Status Report
June 2009

#717100 Technology Upgrades in Classrooms

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$400,000	\$264,050	\$161,051	\$0	\$102,999
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4310 Instructional Supplies			\$8,924	\$0	
4318 Computer Software			\$228	\$0	
4510 Other Supplies			\$417	\$0	
6290 Bldg: Other			\$261	\$0	
6410 Equipment			\$93,168	\$0	
2008/09 YTD Expenditures			\$102,999	\$0	
Total Project Cost	\$400,000	\$264,050	\$264,050	\$0	\$0
% Expended			100.00%		

Progress

Current Phase: Ongoing
Phase % Complete: 100%
Schedule Status: On schedule

Statistics

Type of Project: Equipment
Gross Sq. Ft. (Building): N/A

Schedule

Identify Needs	Ongoing	Coordinate Bid Processes	Ongoing
Prioritize planned purchases	Ongoing	Award and Purchase	Ongoing

Current Project Status

The initial classroom technological upgrades, including classrooms at the Lake and Willits Centers, have been completed.





Measure W Bond Program
Quarterly Status Report
June 2009

#717180 Athletic Field Improvements and Renovation

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$600,000	\$490,000	\$1,200	\$0	\$488,800
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4550 Printing			\$303	\$0	
5740 Legal Advertisement			\$1,503	\$0	
5810 Postage			\$215	\$35	
6123 Site: Engineering Fees			\$33,150	\$4,050	
2008/09 YTD Expenditures			\$35,172	\$4,084	
Total Project Cost	\$600,000	\$490,000	\$36,372	\$4,084	\$449,544
% Expended			7.42%		

Progress

Current Phase: Planning
Phase % Complete: 7%
Schedule Status: On schedule

Statistics

Type of Project: Field renovation
Gross Sq. Ft. (Building): N/A

Schedule

Prepare project specifications	January 2010	Award Contract	June 2010
Advertise for bid	April 2010	Begin Construction	June 2010
Open bids	May 2010	Complete Project	August 2010

Current Project Status

The scope of the athletic field project has been adjusted to reflect the reduced budget allocation for this project. The project will include renovation and drainage systems for the baseball, softball, and track/practice fields. The synthetic turf option has been removed from the project. Due to the water moratorium in the Ukiah Valley, this project has been postponed until 2010.



Baseball Outfield
Practice Field
Softball Outfield





Measure W Bond Program Quarterly Status Report June 2009

#717190 Library/Learning Resource Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$15,000,000	\$29,625,000	\$506,218	\$0	\$29,118,782
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
6124 Site: Survey/Insp/Testing Fee			\$1,215	\$785	
6220 Building: Architect Fees			\$1,053,546	\$981,796	
6235 Building: Reimbursable Expenses			\$9,415	\$16,585	
2008/09 YTD Expenditures			\$1,064,177	\$999,165	
Total Project Cost	\$15,000,000	\$29,625,000	\$1,570,395	\$999,165	\$27,055,440
% Expended			5.30%		

Progress

Current Phase: DSA Approval
Phase % Complete: 5%
Schedule Status: On schedule

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 42,582 sq. ft.

Schedule

Start Preliminary Plans	October 2007	Advertise for Bids	TBD
Start Design Development	September 2008	Award Construction Contract	TBD
Complete Working Drawings	November 2009	Advertise for Equipment	TBD
DSA Approval	February 2010	Complete Project	TBD

Current Project Status

Preliminary, Schematic, and Design Development phases have been completed. A cost estimate has been conducted and the project, as presented, is within the project budget. The final design phase, Working Drawings, is complete and the project is beginning review by the Division of the State Architect for structural, access and fire code compliance.





**Measure W Bond Program
Quarterly Status Report
June 2009**

#717200 Student Center Cafeteria (renovate current Library Building)

	<u>Original Budget</u>	<u>Current Budget</u>	<u>Expended</u>	<u>Encumbered</u>	<u>Balance</u>
Prior Expenditures Through 6/30/08	\$4,000,000	\$3,000,000	\$1,508	\$0	\$2,998,492
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
6220 Architect Fees			\$755	\$33,738	
2008/09 YTD Expenditures			\$755	\$33,738	
Total Project Cost	\$4,000,000	\$3,000,000	\$2,263	\$33,738	\$2,964,000
% Expended			0.08%		

Progress

Current Phase: Schematic Design
Phase % Complete: .08%
Schedule Status: On schedule

Statistics

Type of Project: Remodel
Gross Sq. Ft.: 12,000 sq. ft.

Schedule

Start Preliminary Plans	August 2009	Advertise for Equipment Bids	TBD
Start Design Development	TBD	Advertise for Construction bids	TBD
Complete Working Drawings	TBD	Award Construction Contract	TBD
DSA Approval	TBD	Complete Project	TBD

Current Project Status

Schematic phase planning for the renovation of the existing Library and Learning Center spaces in the Lowery Library Building has begun. Initial meetings to establish the scope of the project and determine the stakeholders who will participate in the planning process have taken place. The project will include the renovation of this building to house food services, the student center, ASMC offices, and bookstore. Additional upgrades and remodel of other areas within the Lowery Library Building will be considered as a part of this planning process.



Mendocino College



**Measure W Bond Program
Quarterly Status Report
June 2009**

#717210 Maintenance/Warehouse

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$3,000,000	\$4,000,000	\$73,986	\$0	\$3,926,014
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4550 Printing			\$5	\$195	
5810 Postage			\$12	\$0	
6124 Site: Survey/Insp/Testing Fees			\$4,139	\$16,040	
6126 Site: Plan Check Fees			\$0	\$5,020	
6220 Building: Architect Fees			\$268,557	\$150,856	
6235 Building: Reimbursable Expenses			\$10,950	\$8,655	
2008/09 YTD Expenditures			\$283,663	\$180,765	
Total Project Cost	\$3,000,000	\$4,000,000	\$357,649	\$180,765	\$3,461,586
% Expended			8.94%		

Progress

Current Phase: Working Drawings
Phase % Complete: 9%
Schedule Status: DSA Approval

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 12,600 sq. ft.

Schedule

Start Preliminary Plans	November 2007	Advertise for Bids	August 2009
Start Design Development	November 2008	Award Construction Contract	October 2009
Complete Working Drawings	April 2009	Complete Project	August 2010

Current Project Status

The Maintenance/Warehouse project Working Drawings are complete. The project plans are being reviewed by the Division of the State Architect and State Fire Marshall for approval for fire life safety and access compliance. The project plans include the development of an East campus complex that will allow for swing space needs during the construction phases of the L/LRC and Student Center projects.





**Measure W Bond Program
Quarterly Status Report
June 2009**

#717220 Media/Computer Graphics Lab

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$100,000	\$93,977	\$0	\$0	\$93,977
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4310 Instructional Supplies			\$3,101	\$0	
4318 Computer Software			\$21,414	\$0	
4510 Other Supplies			\$12,671	\$0	
6210 Bldg: Contractor			\$2,995	\$0	
6290 Bldg: Other			\$495	\$0	
6410 Equipment Instructional			\$3,401	\$0	
6411 Computer Instructional			\$49,900	\$0	
2008/09 YTD Expenditures			\$93,977	\$0	
Total Project Cost	\$100,000	\$93,977	\$93,977	\$0	\$0
% Expended			100.00%		

Progress

Current Phase: Complete
Phase % Complete: 100%
Schedule Status: Completion, February 2009

Statistics

Type of Project: Equipment
Gross Sq. Ft.: N/A

Schedule

Preliminary Planning	Summer 2008	Purchase Furniture	January 2009
Select Equipment	Summer 2008	Installation and set up	January 2009
Purchase Equipment	Fall 2008	Complete Project	February 2009

Current Project Status

The Media/Computer Graphics Lab project is complete.



COMPUTER/GRAPHICS LAB





**Measure W Bond Program
Quarterly Status Report
June 2009**

#717240 Modernize Vocational Program Facilities and Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$530,000	\$530,000	\$1,000	\$0	\$529,000
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
4510 Other Supplies			\$307	\$0	
5740 Legal Advertisement			\$1,311	\$0	
5810 Postage			\$74	\$126	
6210 Bldg: Contractor			\$14,982	\$40,250	
6220 Bldg: Architect Fees			\$8,664	\$336	
6240 Bldg: Survey/Insp/Testing			\$840	\$0	
6290 Bldg: Other			\$360	\$16	
2008/09 YTD Expenditures			\$26,538	\$40,728	
Total Project Cost	\$530,000	\$530,000	\$27,538	\$40,728	\$461,734
% Expended			5.20%		

Progress

Current Phase: Planning
Phase % Complete: 5%
Schedule Status: On schedule

Statistics

Type of Project: Equipment and Facility Improvements

Schedule

Start Preliminary Plans	Ongoing	Advertise for Bids	Ongoing
Start Design Development	Ongoing	Award Construction Contract	Ongoing
Complete Working Drawings	Ongoing	Complete Project	Ongoing

Current Project Status

Planning for the upgrade of vocational programs has begun in conjunction with the updating of the District's Educational Master Plan. The Raku Roof project has been awarded and is scheduled for completion prior to the start of Fall '09 classes.



Work has begun on the Raku Roof in the Ceramics yard



**Mendocino
College**



**Measure W Bond Program
Quarterly Status Report
June 2009**

#717270 Enterprise Resource Planning and Network Upgrade

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$6,000,000	\$5,000,000	\$2,375,309	\$0	\$2,624,691

08/09 Expenditures Through 6/30/09

<u>Object</u>	<u>Description</u>				
1XXX-3XXX	Salaries and Benefits		\$107,483	\$0	
4318	Computer Software		\$58,251	\$36,260	
4510	Other Supplies		\$11,190	\$605	
4520	Maintenance Supplies		\$657	\$0	
4790	Food		\$400	\$100	
5100	Consultant Services		\$11,910	\$2,790	
5110	Food Catering		\$702	\$398	
5230	Travel Business		\$3,840	\$0	
5240	Travel Prof. Dev.		\$14,828	\$1,016	
5510	Electricity		\$0	\$4,000	
5640	Computer Services		\$81,390	\$13,419	
5650	Lease/Rental-Bldg & Grounds		\$3,103	\$276	
5690	Contracted Services		\$697,949	\$142,833	
5999	Other Services		\$45,212	\$0	
6220	Building: Architect Fees		\$0	\$0	
6290	Building: Other		\$2,728	\$0	
6410	Equipment Instructional		\$6,589	\$0	
6421	Computer Non-Instructional		\$152,782	\$6,497	
2008/09 YTD Expenditures			\$1,199,015	\$208,193	
Total Project Cost		\$6,000,000	\$5,000,000	\$3,574,324	\$208,193
% Expended				71.49%	

Progress

Current Phase: Implementation and training
Phase % Complete: 71%
Schedule Status: On schedule

Statistics

Type of Project: Upgrade to Integrated Information System (IIS)

Schedule

Conduct internal needs assessment	2006	Select winning vendor	May 2007
Issue RFP	January 2007	Award Contract	August 2007
Conduct demos and vendor review	February 2007	Implementation and Training	2008-2010
Negotiate with selected vendors	April 2007	Complete Project	July 2010

Current Project Status

All target implementation dates have been met for Colleague Student and Financial Aid. These modules include web-based student and faculty self service for course scheduling, registration and financial aid. ImageNOW, a document imaging system has been installed to work in conjunction with Colleague. Work has begun this summer for Degree Audit and e-advising which allows student to develop and maintain an education plan. CurricuNet, a course development system, will be implemented in the Fall.





Measure W Bond Program Quarterly Status Report June 2009

#717300 Lake County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/08	\$15,000,000	\$15,000,000	\$64,892	\$0	\$14,935,108
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
5100 Consultant Services			\$173	\$3,425	
6110 Site: Purchase			\$50,000	\$0	
6124 Site: Survey/Insp/Testing Fees			\$48,970	\$15,682	
6125 Site: Legal Fees			\$2,407	\$0	
6129 Site: Other			\$27,890	\$3,073	
2008/09 YTD Expenditures			\$129,439	\$22,180	
Total Project Cost	\$15,000,000	\$15,000,000	\$194,331	\$22,180	\$14,783,489
Less projected match		(\$7,500,000)			
Total Project Cost After Match		\$7,500,000			
% Expended			1.30%		

Progress

Current Phase: Site Acquisition
Phase % Complete: 1%
Schedule Status: Pending site acquisition

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: TBD

Schedule

Site survey and tests	July 2009	Submit FPP	July 2009
Master Planning	September 2009	Schematic Design	2009
CEQA	June 2010	Acquire State Funding	TBD
Site Acquisition	TBD	Construction	TBD

Current Project Status

An appraisal has been completed and the District has entered into a purchase agreement for a site on Merritt Road in Kelseyville. Due diligence, including Phase I Environmental, Soils and related CEQA (EIR) compliance assessments have been initiated. The CEQA process is expected to take approximately one year. Application for annexation into the Lake County Special Districts for water and sewer services will be initiated upon completion of the EIR.



Proposed Site - 3360 Merritt Road
Kelseyville





**Measure W Bond Program
Quarterly Status Report
June 2009**

#717310 Willits/North County Center

	<u>Original Budget</u>	<u>Current Budget</u>	<u>Expended</u>	<u>Encumbered</u>	<u>Balance</u>
Prior Expenditures Through 6/30/08	\$8,000,000	\$8,000,000	\$2,288	\$0	\$7,997,712
08/09 Expenditures Through 6/30/09					
<u>Object Description</u>					
6110 Site: Purchase			\$25,000	\$0	
6123 Engineering Fees			\$2,755	\$0	
6124 Site: Survey/Insp/Testing Fees			\$15,374	\$1	
6129 Site: Other			\$6,783	\$3,218	
2008/09 YTD Expenditures			\$49,912	\$3,218	
Total Project Cost	\$8,000,000	\$8,000,000	\$52,200	\$3,218	\$7,944,582
Less projected match		(\$4,000,000)			
Total Project Cost After Match		\$4,000,000			
% Expended			0.65%		

Progress

Current Phase: Preliminary Planning
Phase % Complete: 1%
Schedule Status: On schedule

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: TBD

Schedule

Site Selection	Ongoing	Submit FPP	July 2010
Site survey and tests	TBD	Preliminary Planning	2010
Master Planning	TBD	Acquire State Funding	2011
EIR	TBD	Construction	2012

Current Project Status

The District has entered into a purchase agreement for a site at Commercial and Lenore Streets in Willits. Investigations for geotechnical, cultural, and Phase 1 Environmental on this site have been completed. A Phase 2 Environmental has been initiated to address issues found during the Phase I review. Subsequent CEQA review will follow, once related contingencies have been addressed.



**Proposed site - 100 Lenore Avenue
Willits**





Mendocino-Lake Community College District Measure W Bond New & Remodeled Building Construction



— Mendocino-Lake Community College District Boundary

- ① Point Arena Field Station, existing facility remodel, target date 2009-10**
- ② Willits/North County Center, land acquisition/new facility, target date 2011-12**
- ③ Lake Center, land acquisition/new facility, target date 2011-12**
- ④ Ukiah Campus, various new construction and remodeling projects**



Mendocino College

Ukiah Campus

1000 Hensley Creek Road
Ukiah, CA 95482
Tel: 707-468-3000
Security: 468-3155


www.mendocino.edu

Para asistencia en Español,
Via a EOPS Office, Room 1130,
MacMillan Hall

Spring 2009

Building

- 100** ASMC Student Center - 110
- Schat's Cafe at the Eagle's Nest - 120
- 200** Culinary Arts - 204
- Health & Public Safety - 203
- 300** Nursing
- 400** Mini Corps Program - 402
- MESA Program - 403
- 500** **Purchasing**
- 600** **Bookstore, ATM**
- 700** **Lowery Library Bldg.**
- Library - 750
- Learning Center - 770
- Little Theatre - 710
- 800** **Athletics Complex**
- 900** **Gymnasium**
- 1000** **MacMillan Hall**
- Admission & Records - 1100
- Board Room - 1060
- Fiscal Services/Human Resources - 1050
- Career Center - 1200
- Counseling - 1000
- Disability Resource Center - 1000
- Distance Education - 1020
- Financial Aid/EOPS/CalWORKs - 1130
- Foundation - 1065
- Instruction Office - 1020
- Native American Outreach - 1130
- Student Services - 1000
- Superintendent/President's Office - 1070
- Transfer Center - 1200
- Work Experience - 1200
- 2000** **CDV - Child Development Center**
- Classroom - 2510
- 3000** **Voc Ed - Vocational Education & Technical Center**
- Automotive Technology Lab - 3020
- Ceramics Lab - 3010
- Facilities Planning - 3070
- Physics Lab - 3060
- 4000** **Agriculture/Facility Services/Security**
- 4500** **Greenhouse & Gardens**
- 5000** **Center for the Visual & Performing Arts**
- Center Theatre
- Community Extension - 5110
- Public Information - 5110
- 6000** **Sonoma State University**
- Ukiah Extension**
- 6100** IIS Training - 6110
- HEP Program - 6120
- 9000** **Science Complex**



Welcome!
¡Bienvenidos!

Revision 09/05/2007; 2/5/08; 10/7/08; 2/09