



Measure W Bond Program Quarterly Status Report

June 2013



**NORTH COUNTY CENTER
OPEN FALL SEMESTER 2013**



Prepared by
Bond Implementation Planning Committee

Mendocino-Lake Community College District
1000 Hensley Creek Road, Ukiah, CA 95482
Tel: (707) 468-3000
www.mendocino.edu



**Measure W Bond Program
Quarterly Status Report
June 2013**

INDEX

	<u>Page Number</u>
• Introduction	1
• Board of Trustees and Committee Members	2
• Projects Financial Summary	3
• Individual Projects in Progress Summaries	4
• District Map	16
• Ukiah Campus Map	17





Measure W Bond Program Quarterly Status Report June 2013

INTRODUCTION

We anticipate that 2013/14 will be the last year of our bond program. All bond funds have been expended or encumbered except for \$3.6 million; \$2.4 million of the remaining funds have been designated for the Allied Health/Nursing facility. All identified projects in the bond program approved by the voters in November 2006 will have been completed by the summer of 2014.

Library/Learning Center

Signage for the new library/learning center is being installed at which time this project will be finished.

Student Center

The remodeling of the prior library/learning resource space is complete and the bookstore, cafeteria and student offices have relocated to the remodeled space from their previous locations in the portables. Furniture for the new space will be delivered and a driveway for deliveries installed in August 2013.

Lake Center

The new Lake Center is complete and operational. We continue to negotiate HVAC and landscaping issues with the contractor.

North County/Willits Center

Construction of the North County Center will be complete and operational for student use in August. A grand opening will be held on September 11.

Allied Health/Nursing

Bids for the remodel of the allied health/nursing facility were received by the Board of Trustees at their July meeting; the low bid of \$1,369,723 was awarded to Midstate Construction. This project is expected to be completed and operational by spring semester 2014.

Other Campus Infrastructure

Now that heavy construction on the Ukiah campus has been largely completed, we must repair our access road, Hensley Creek Road, and parking lot. We are getting cost estimates and design proposals. This project could easily cost \$500,000; this funding has not been identified yet. We anticipate that this repair of our access road will be our last major project and will be done in the summer 2014.

Information concerning these and other bond projects is updated regularly on the **Measure W Website**: www.mendocino.edu/bond

MEASURE W "Opening Doors for Student Success!"



Measure W Bond Program Quarterly Status Report June 2013

BOARD OF TRUSTEES AND COMMITTEE MEMBERS

Board of Trustees

Joel Clark, President • Hopland
Paul Ubelhart, Vice President • Willits
Janet Chaniot • Potter Valley
Joan M. Eriksen • Ukiah
Dave Geck • Kelseyville
Edward Haynes • Ukiah
John Tomkins, Clerk • Lakeport
Kevin Leal • Student Trustee

Citizens' Bond Oversight Committee

Tami Bartolomei, Business Representative • Ukiah
Al Beltrami, Tax Payer Association Representative • Ukiah
Richard Cooper, Foundation Representative • Ukiah
Richard Eschenbach, Senior Citizens' Organization Representative • Ukiah

At-Large members:

Diane Clatty • Redwood Valley
Matt Cockerton • Lakeport
Wade Koeninger • Ukiah

Bond Implementation Planning Committee

Larry Perryman, VP of Administrative Services - BIPC Chair
Arturo Reyes, Superintendent/President
Mike Adams, Director of Facilities Planning
Karen Christopherson, Director of Information Technology
Eileen Cichocki, Director of Fiscal Services
Barbara French, Director of Nursing (Faculty member)
Sue Goff, Dean of Career and Technical Education
Virginia Guleff, Vice President of Education and Student Services
John Koetzner, Head Librarian (Faculty member)
John Loucks, Telecommunications Technician (Classified member)
Steve Oliveria, Director of Maintenance and Operations
Carolyn Pryor, Facilities Planning Technician
Mark Rawitsch, Dean of Instruction - Centers





Mendocino-Lake Community College District
Measure W Bond Program
Projects Financial Summary Activity Report
Through June 30, 2013

PROJECTS COMPLETED			A	B	C	D	E	F	G	H	I		
Line No.	Project No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Project Budget	Prior Expenditures Thru 6/30/12	12/13 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	Line No.
1	717040	HVAC Upgrades and Additions	\$ 337,500	\$ 112,500	\$ 450,000	\$ 318,542	\$ 318,542	\$ -	\$ -	\$ 318,542	\$ -		1
2	717070	Renovation for Instructional & Student Service Expansion	\$ 300,000		\$ 300,000	\$ 452,478	\$ 452,478	\$ -	\$ -	\$ 452,478	\$ -		2
3	717080	Replace Instructional Equipment	\$ 450,000		\$ 450,000	\$ 477,426	\$ 477,426	\$ -	\$ -	\$ 477,426	\$ -		3
4	717090	Solar Technology	\$ 3,750,000	\$ 1,250,000	\$ 5,000,000	\$ 1,427,198	\$ 1,427,198	\$ -	\$ -	\$ 1,427,198	\$ -	Plus muni-lease funds	4
5	717100	Technology Upgrades in Classrooms	\$ 400,000		\$ 400,000	\$ 298,449	\$ 298,449	\$ -	\$ -	\$ 298,449	\$ -		5
6	717110	Re-roof Court Center Buildings	\$ 77,850		\$ 77,850	\$ 75,036	\$ 75,036	\$ -	\$ -	\$ 75,036	\$ -		6
7	717120	Re-roof Agriculture Headhouse	\$ 60,000		\$ 60,000	\$ 59,441	\$ 59,441	\$ -	\$ -	\$ 59,441	\$ -		7
8	717130	Re-roof Center for Visual and Performing Arts	\$ 650,000		\$ 650,000	\$ 333,010	\$ 333,010	\$ -	\$ -	\$ 333,010	\$ -		8
9	717140	Re-roof Child Care Center	\$ 70,000		\$ 70,000	\$ 45,624	\$ 45,624	\$ -	\$ -	\$ 45,624	\$ -		9
10	717150	Re-roof Physical Education Building	\$ 600,000		\$ 600,000	\$ 454,327	\$ 454,327	\$ -	\$ -	\$ 454,327	\$ -		10
11	717160	Re-roof Voc/Tech Building	\$ 200,000		\$ 200,000	\$ 199,607	\$ 199,607	\$ -	\$ -	\$ 199,607	\$ -		11
12	717180	Athletic Field Improvements and Renovation	\$ 600,000		\$ 600,000	\$ 750,664	\$ 750,664	\$ -	\$ -	\$ 750,664	\$ -		12
13	717230	•Soccer Field	\$ 380,000		\$ 380,000								13
14	717210	Maintenance/Warehouse/East Campus Project	\$ 1,500,000	\$ 1,500,000	\$ 3,000,000	\$ 4,698,153	\$ 4,698,153	\$ -	\$ -	\$ 4,698,153	\$ -	Incl. Projects 717250 & 717290	14
15	717250	•Scheduled Maintenance Funds for New Buildings	\$ 3,000,000		\$ 3,000,000							Combined into #717210	15
16	717290	•Parking Lot Expansion and Upgrades	\$ 1,000,000		\$ 1,000,000							Combined into #717210	16
17	717220	Media/Computer Graphics Lab	\$ 100,000		\$ 100,000	\$ 93,977	\$ 93,977	\$ -	\$ -	\$ 93,977	\$ -		17
18		Subtotal	\$ 13,475,350	\$ 2,862,500	\$ 16,337,850	\$ 9,683,932	\$ 9,683,934	\$ -	\$ -	\$ 9,683,934	\$ -		18
19	PROJECTS IN PROGRESS												19
20	No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Project Budget	Prior Expenditures Thru 6/30/12	12/13 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	20
21	717020	Energy Projects				\$ 375,776	\$ 368,639	\$ 7,137	\$ -	\$ 375,776	\$ -		21
22	717000	•Campus Lighting	\$ 135,000	\$ 45,000	\$ 180,000								22
23	717010	Disabled Access Improvements	\$ 500,000		\$ 500,000	\$ 145,143	\$ 117,643	\$ 17,208	\$ -	\$ 134,851	\$ 10,292		23
24	717030	Flooring Replacement	\$ 400,000		\$ 400,000	\$ 250,000	\$ 218,138	\$ -	\$ -	\$ 218,138	\$ 31,862		24
25	717050	Other Campus Infrastructure	\$ 1,000,000		\$ 1,000,000	\$ 875,008	\$ 846,661	\$ 10,980	\$ 17,020	\$ 874,661	\$ 347		25
26	717060	Point Arena Field Station	\$ 1,000,000		\$ 1,000,000	\$ 150,562	\$ 82,873	\$ 67,689	\$ -	\$ 150,562	\$ -		26
27	717170	Allied Health/Nursing Facility	\$ 6,000,000		\$ 6,000,000	\$ 2,700,000	\$ 18,314	\$ 199,047	\$ 90,887	\$ 308,248	\$ 2,391,752		27
28	717190	Library/Learning Center	\$ 7,500,000	\$ 7,500,000	\$ 15,000,000	\$ 23,854,950	\$ 22,126,422	\$ 1,546,134	\$ 123,514	\$ 23,796,070	\$ 58,880	NOC filed 11/26/2013	28
29	717280	•Distance Education Technology	\$ 400,000		\$ 400,000							Combined into #717190	29
30	717200	Student Center/Cafeteria (renovate current Library Bldg.)	\$ 4,000,000		\$ 4,000,000	\$ 3,932,409	\$ 372,937	\$ 3,195,750	\$ 243,670	\$ 3,812,357	\$ 120,052		30
31	717240	Modernize Vocational Program Facilities and Equipment	\$ 530,000		\$ 530,000	\$ 530,000	\$ 287,340	\$ 26,509	\$ -	\$ 313,849	\$ 216,151		31
32	717270	Enterprise Resource Planning and Network Upgrade	\$ 6,000,000		\$ 6,000,000	\$ 4,800,000	\$ 4,339,984	\$ 53,492	\$ 20,865	\$ 4,414,342	\$ 385,658		32
33	717300	Lake Center	\$ 15,000,000		\$ 15,000,000	\$ 13,918,337	\$ 7,440,806	\$ 6,419,059	\$ 58,472	\$ 13,918,337	\$ -	NOC filed 4/18/2013	33
34	717310	Willits/North County Center	\$ 8,000,000		\$ 8,000,000	\$ 6,703,619	\$ 1,931,052	\$ 3,695,591	\$ 1,076,517	\$ 6,703,159	\$ 460		34
35	717320	Bond Project Management				\$ 2,100,000	\$ 1,488,670	\$ 263,279	\$ 2,195	\$ 1,754,144	\$ 345,856		35
36		Subtotal	\$ 50,465,000	\$ 7,545,000	\$ 58,010,000	\$ 60,335,804	\$ 39,639,480	\$ 15,501,875	\$ 1,633,139	\$ 56,774,494	\$ 3,561,311		36
37													37
38		Project Totals	\$ 63,940,350	\$ 10,407,500	\$ 74,347,850	\$ 70,019,736	\$ 49,323,413	\$ 15,501,875	\$ 1,633,139	\$ 66,458,427	\$ 3,561,309		38
39													39
40		Unallocated Program Reserve	\$ 3,559,650		\$ 3,559,650	\$ 55,264					\$ 55,264		40
41													41
42		Program Total	\$ 67,500,000	\$ 10,407,500	\$ 77,907,500	\$ 70,075,000	\$ 49,323,413	\$ 15,501,875	\$ 1,633,139	\$ 66,458,427	\$ 3,616,573		42
43													43
44	Other Program Revenues—Interest Earnings					\$ 2,575,000	\$ 2,494,437	\$ 64,595		\$ 2,559,032	\$ 15,968	Interest Income	44



**Measure W Bond Program
Quarterly Status Report
June 2013**

#717010 Disabled Access Improvements

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$0	\$145,143	\$117,643	\$0	\$27,500
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
6210 Contractor			\$17,150	\$0	
6290 Bldg: Other			\$29	\$29	
2012/13 YTD Expenditures			\$17,179	\$29	
Total Project Cost	\$0	\$145,143	\$134,822	\$29	\$10,292
% Expended			92.89%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 93%
Schedule Status: Subject to final approval of funding

Statistics

Type of Project: Facility and equipment improvements for students and employees with disabilities

Schedule

Start Preliminary Planning	Complete	Complete Phase 1 Projects	Complete
Prioritize Projects	Complete	Complete Phase 2 Projects	Complete
		Complete Phase 3 Projects	Complete

Current Project Status

This project is near completion with remaining ADA project expenditures to be incorporated within other projects. The final phase of this project addressed access to the Business Office and was completed in July. This project will remain open to address future ADA compliance issues.





Measure W Bond Program
Quarterly Status Report
June 2013

#717020 Energy Projects

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$0	\$375,776	\$368,639	\$0	\$7,137
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
6210 Bldg: Contractor			\$7,137	\$0	
2012/13 YTD Expenditures			\$7,137	\$0	
Total Project Cost	\$0	\$375,776	\$375,776	\$0	\$0
% Expended			100.00%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 100%
Schedule Status: Complete

Statistics

Type of Project: Energy upgrades

Schedule

Planning Phase	August 2009	Begin Construction	May 2012
Phase I Infrastructure	February 2012	Complete Project	December 2012
Bids & Award Phase II	April 2012	Complete Lighting Project	July 2013

Current Project Status

This project is complete.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717030 Flooring Replacement

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$400,000	\$250,000	\$218,138	\$0	\$31,862
12/13 Expenditures Through 3/31/13					
<u>Object</u> <u>Description</u>					
			\$0	\$0	
2012/13 YTD Expenditures			\$0	\$0	
Total Project Cost	\$400,000	\$250,000	\$218,138	\$0	\$31,862
% Expended			87.26%		

Progress

Current Phase: Planning and implementation
Phase % Complete: 87%
Schedule Status: Integrating with individual project schedules

Statistics

Type of Project: Flooring replacement
Gross Sq. Ft. (Building): 50,000 sq. ft.

Schedule

Prepare plans and specifications	On-going	Award Contract	On-going
Advertise for bid	On-going	Begin Construction	On-going
Open bids	On-going	Complete Project	On-going

Current Project Status

There have been no changes in the flooring replacement project since the last quarterly report. The previously scheduled flooring replacement of the remaining classrooms in MacMillan Hall has been postponed to 2013 during one of the semester breaks. Floor projects in the Lowery Student Center will be completed in August 2013.





Measure W Bond Program
Quarterly Status Report
June 2013

#717050 Other Campus Infrastructure

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$1,000,000	\$875,008	\$846,661	\$0	\$28,347

12/13 Expenditures Through 6/30/13

Object Description

6123 Site: Engineering Fees

\$10,980

\$17,020

2012/13 YTD Expenditures

\$10,980

\$17,020

Total Project Cost	\$1,000,000	\$875,008	\$857,641	\$17,020	\$347
% Expended			98.02%		

Progress

Current Phase: Complete
Phase % Complete: 98%
Schedule Status: Complete

Statistics

Type of Project: New Construction
Gross Sq. Ft.: N/A

Schedule

Start Preliminary Plans	Complete	Advertise for Bids	Complete
Start Design Development	Complete	Award Construction Contract	Complete
Complete Working Drawings	Complete	Complete Project	Complete

Current Project Status

Plans are being developed for the repair of the campus roadway and parking lot areas that have been impacted by the heavy construction traffic generated from on-campus bond projects. Engineering estimates will be developed, but no work will take place until all other major projects have been completed. This will require a transfer of funds to this project from un-allocated reserves.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717060 Point Arena Field Station

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$1,000,000	\$150,562	\$82,873	\$0	\$67,689
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
6210 Bldg: Contractor			\$67,689	\$0	
2012/13 YTD Expenditures			\$67,689	\$0	
Total Project Cost	\$1,000,000	\$150,562	\$150,562	\$0	\$0
% Expended			100.00%		

Progress

Current Phase: Planning
Phase % Complete: 100%
Schedule Status: Prioritization

Statistics

Type of Project: Remodel and repair
Gross Sq. Ft. (Building): 4200 sq. ft.

Schedule

Condition assessment	November 2008	Implement plan	Fall 2012
Planning for allocation of available funds	February 2012	Project completed	February 2013

Current Project Status

Renovation of the classroom/lab facility, house #1, and the bathrooms in house #2 is complete. Funds for appliances were approved for purchase from unallocated reserves.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717170 Allied Health/Nursing Facility

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$6,000,000	\$2,700,000	\$18,314	\$0	\$2,681,686
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
4550 Printing			\$2,193	\$2,807	
5230 Travel Business			\$92	\$0	
5740 Legal Advertisement			\$1,518	\$0	
5810 Postage			\$0	\$250	
6126 Site: Plan Check Fees			\$13,935	\$0	
6220 Bldg: Architect Fees			\$176,139	\$40,441	
6235 Bldg: Reimbursable Expenses			\$5,170	\$2,389	
6240 Bldg: Survey/Insp/Testing			\$0	\$45,000	
2012/13 YTD Expenditures			\$199,047	\$90,887	
Total Project Cost	\$6,000,000	\$2,700,000	\$217,361	\$90,887	\$2,391,752
% Expended			8.05%		

Progress

Current Phase: Planning
Phase % Complete: 8%
Schedule Status: Planning

Statistics

Type of Project: Remodel and Expansion
Gross Sq. Ft. (Building): TBD

Schedule

Planning	Spring 2012	Advertise for bids	April 2013
Complete plans	December 2012	Award contract	June 2013
Submit to State Architect	December 2012	Completion and occupancy	January 2014

Current Project Status

The project has been bid and awarded. The project is scheduled for completion in December 2013, with occupancy anticipated prior to the Spring 2014 Semester.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717190 Library/Learning Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$15,000,000	\$23,854,950	\$22,126,422	\$0	\$1,728,528

12/13 Expenditures Through 6/30/13

<u>Object</u>	<u>Description</u>				
1xxx-3xxx	Salaries and Benefits		\$5,175	\$0	
4318	Computer Software		\$10,636	\$0	
4330	Media Material		\$2,609	\$4,349	
4510	Other Supplies		\$27,465	\$366	
4520	Maintenance Supplies		\$81	\$356	
4550	Printing		\$1,392	\$0	
5100	Consultant Services		\$32,031	\$2,257	
5230	Travel Business		\$78	\$0	
5740	Legal Advertisement		\$348	\$0	
5810	Postage		\$210	\$575	
5999	Other Services		\$29,149	\$0	
6121	Site: Contractor		\$40,368	\$0	
6124	Site: Survey/Insp/Testing Fee		\$3,162	\$1,542	
6129	Site: Other		\$41,677	\$372	
6210	Bldg: Contractor		\$464,651	\$19,744	
6220	Bldg: Architect Fees		\$30,177	\$0	
6235	Bldg: Reimbursable Expenses		\$6,515	\$4,958	
6240	Bldg: Survey/Insp/Testing		\$5,563	\$73,870	
6270	Bldg: Fixed Furnishings		\$39,633	\$0	
6290	Bldg: Other		\$108,167	\$1,930	
6310	Library Books		\$22,619	\$12,366	
6410	Equipment Instructional		\$2,963	\$829	
6412	Equip Instructional over \$20k		\$508,006	\$0	
6420	Equip Non-Instructional		\$160,939	\$0	
6421	Computer Non-Instructional		\$2,523	\$0	
2012/13 YTD Expenditures			\$1,546,134	\$123,514	
Total Project Cost		\$15,000,000	\$23,854,950	\$23,672,556	\$123,514
% Expended				99.24%	

Progress

Current Phase: Construction
Phase % Complete: 99%
Schedule Status: On schedule

Schedule

Start Preliminary Plans	Complete
Start Design Development	Complete
Complete Working Drawings	Complete
DSA Approval	Complete

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 42,582 sq. ft.

Advertise for Bids	Complete
Award Construction Contract	Complete
Complete Project	Complete
Complete Signage	Summer 2013

Current Project Status

The construction project is complete. Purchase of the initial compliment of books and materials is anticipated to take place over the next year.



**Measure W Bond Program
Quarterly Status Report
June 2013**

#717200 Student Center/Cafeteria (renovate current Library Building)

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$4,000,000	\$3,932,409	\$372,937	\$0	\$3,559,472
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
4550 Printing			\$0	\$9,852	
5230 Travel Business			\$190	\$0	
5810 Postage			\$33	\$152	
5910 Other Expense: Insurance Claim			\$0	\$22,079	
5999 Other Services			\$22,079	\$0	
6121 Site: Contractor			\$147,801	\$5,810	
6129 Site: Other			\$220	\$5,591	
6210 Bldg: Contractor			\$2,855,276	\$129,167	
6220 Architect Fees			\$80,587	\$15,711	
6235 Bldg: Reimbursable Expenses			\$11,883	\$1,481	
6240 Bldg: Survey/Insp/Testing			\$25,357	\$4,643	
6260 Bldg: Plan Check Fees			\$565	\$0	
6290 Bldg: Other			\$0	\$6,945	
6420 Equip Non-Instructional			\$51,759	\$42,237	
2012/13 YTD Expenditures			\$3,195,750	\$243,670	
Total Project Cost	\$4,000,000	\$3,932,409	\$3,568,687	\$243,670	\$120,053
% Expended			90.75%		

Progress

Current Phase: Award Contract
Phase % Complete: 91%
Schedule Status: On schedule

Statistics

Type of Project: Remodel
Gross Sq. Ft.: 12,000 sq. ft.

Schedule

Start Preliminary Plans	Complete	Advertise for Construction bids	May 2012
Start Design Development	Complete	Award Construction Contract	June 2012
Complete Working Drawings	Complete	Advertise for Equipment Bids	January 2013
DSA Approval	Complete	Complete Project	July 2013

Current Project Status

The Lowery Student Center has been completed on time, with occupancy taking place prior to the start of the 2013 Summer session. Purchase of furniture and equipment is expected to be complete by December 2013.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717240 Modernize Vocational Program Facilities and Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$530,000	\$530,000	\$287,340	\$0	\$242,660

12/13 Expenditures Through 6/30/13

Object Description

4310 Instructional Supplies
6210 Bldg: Contractor

\$4,266 \$0
\$22,244 \$0

2012/13 YTD Expenditures

\$26,509 \$0

Total Project Cost	\$530,000	\$530,000	\$313,849	\$0	\$216,151
% Expended			59.22%		

Progress

Current Phase: Planning
Phase % Complete: 59%
Schedule Status: On schedule

Statistics

Type of Project: Equipment and Facility Improvements

Schedule

Start Preliminary Plans	Ongoing	Advertise for Bids	Ongoing
Start Design Development	Ongoing	Award Construction Contract	Ongoing
Complete Working Drawings	Ongoing	Complete Project	Ongoing

Current Project Status

Planning for future Career and Technical Education (Vocational Programs) will take place to renovate vacated facilities in the Grove buildings, and to meet future program needs.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717270 Enterprise Resource Planning and Network Upgrade

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$6,000,000	\$4,800,000	\$4,339,984	\$0	\$460,016
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
5690 Contracted Services			\$39,537	\$20,865	
6210 Bldg: Contractor			\$6,950	\$0	
6420 Equip Non-Instructional			\$7,005	\$0	
2012/13 YTD Expenditures			\$53,492	\$20,865	
Total Project Cost	\$6,000,000	\$4,800,000	\$4,393,476	\$20,865	\$385,659
% Expended			91.53%		

Progress

Current Phase: Implementation and training
Phase % Complete: 92%
Schedule Status: On schedule

Statistics

Type of Project: Upgrade to Integrated Information System (IIS)

Schedule

Conduct internal needs assessment	Complete	Select winning vendor	Complete
Issue RFP	Complete	Award Contract	Complete
Conduct demos and vendor review	Complete	Implementation and Training	Ongoing
Negotiate with selected vendors	Complete	Complete Project	2012

Current Project Status

Original plans for upgrades in the campus data system and information technology systems is complete, with only consulting services taking place. An upgrade to the most current system software is being considered prior to closing out the project.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717300 Lake Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$15,000,000	\$13,918,337	\$7,440,806	\$0	\$6,477,531
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
1xxx-3xxx Salaries and Benefits			\$13,320	\$0	
4310 Instructional Supplies			\$1,267	\$0	
4330 Media Material			\$268	\$0	
4510 Other Supplies			\$14,714	\$0	
4520 Maintenance Supplies			\$1,906	\$0	
5230 Travel Business			\$3,307	\$0	
5510 Electricity			\$9,178	\$0	
5530 Water			\$345	\$0	
5690 Contracted Services			\$8,870	\$1,320	
5999 Other Services			\$175	\$0	
6121 Site: Contractor			\$556,246	\$0	
6124 Site: Survey/Insp/Testing Fees			\$43,684	\$0	
6129 Site: Other			\$186,333	\$0	
6210 Bldg: Contractor			\$5,025,702	\$25,500	
6220 Bldg: Architect Fees			\$124,140	\$4,486	
6235 Bldg: Reimbursable Expenses			\$3,070	\$1,802	
6240 Bldg: Survey/Insp/Testing			\$48,295	\$2,048	
6280 Bldg: Service Systems			\$7,175	\$296	
6290 Bldg: Other			\$288,343	\$385	
6410 Equipment Instructional			\$10,858	\$0	
6412 Equip Instructional over \$20k			\$24,002	\$24	
6420 Equipment Non-Instructional			\$47,861	\$38	
6422 Equip Non-Instr over \$20k			\$0	\$22,575	
2012/13 YTD Expenditures			\$6,419,059	\$58,472	
Total Project Cost	\$15,000,000	\$13,918,337	\$13,859,865	\$58,472	(\$0)
% Expended			99.58%		

Progress

Current Phase: Construction
Phase % Complete: 100%
Schedule Status: On Schedule

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: 15,496

Schedule

Site survey and tests	Complete	Schematic Design	Complete
Master Planning	Complete	Complete Working Drawings	Complete
CEQA	Complete	Begin Construction	October 2011
Site Acquisition	Complete	Complete Construction	January 2013

Current Project Status

This project was completed in January 2013 with classes starting in the Spring 2013 semester. The storage facility is complete and operational adjustments are being made.





**Measure W Bond Program
Quarterly Status Report
June 2013**

#717310 Willits/North County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/12	\$8,000,000	\$6,703,619	\$1,931,052	\$0	\$4,772,567
12/13 Expenditures Through 6/30/13					
<u>Object Description</u>					
4510 Other Supplies			\$1,679	\$1,719	
4550 Printing			\$4,308	\$92	
5100 Consultant Services			\$5,000	\$4,171	
5230 Travel Business			\$1,188	\$0	
5510 Electricity			\$26,813	\$0	
5530 Water			\$42	\$0	
5560 Waste Disposal			\$25,007	\$2,314	
5810 Postage			\$77	\$322	
6121 Site: Contractor			\$1,554	\$9,390	
6124 Site: Survey/Insp/Testing Fees			\$69,836	\$4,479	
6125 Site: Legal Fees			\$1,093	\$0	
6129 Site: Other			\$15,848	\$16,546	
6210 Contractor			\$3,247,855	\$908,751	
6220 Bldg: Architect Fees			\$108,941	\$14,334	
6235 Bldg: Reimbursable Expenses			\$1,108	\$751	
6240 Bldg: Survey/Insp/Testing			\$75,200	\$36,905	
6290 Bldg: Other			\$75,151	\$75,152	
6420 Equip Non-Instructional			\$34,892	\$1,591	
2012/13 YTD Expenditures			\$3,695,591	\$1,076,517	
Total Project Cost	\$8,000,000	\$6,703,619	\$5,626,643	\$1,076,517	\$460
% Expended			83.93%		

Progress

Current Phase: Project out to bid
Phase % Complete: 84%
Schedule Status: On schedule

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: 8,762

Schedule

Site Selection	Complete	Purchase of site	Complete
Site survey and tests	Complete	Working Drawings	December 2011
Master Planning	Complete	Construction	June 2012
CEQA	Complete	Completion	August 2013

Current Project Status

The Willits/North County Center is on schedule with completion on August 1, 2013 and classes planned for the Fall 2013 semester. Issues associated with off site improvements required by the City of Willits have been resolved. Purchase of furniture and equipment for the project is expected to be completed prior to 8/1/13 occupancy.





Mendocino-Lake Community College District Measure W Bond New & Remodeled Building Construction



— Mendocino-Lake Community College District Boundary

- 1** Point Arena Field Station
- 2** Willits/North County Center, land acquisition/new facility, target date Fall 2013
- 3** Lake Center, land acquisition/new facility, opened January 2013
- 4** Ukiah Campus, various new construction and remodeling projects

Mendocino College

UKIAH CAMPUS



1000 Hensley Creek Road Ukiah, CA 95482

Tel: 707-468-3000 • Security: 468-3155

Building

- 700** ASMC
 - Bookstore
 - Cafeteria
 - Lowery Student Center
 - Little Theatre - 710
- 800** Athletics
- 900** Gymnasium
- 1000** MacMillan Hall
 - Admission & Records - 1100
 - Board Room - 1060
 - Fiscal Services/Human Resources - 1050
 - Career Center - 1200
 - Counseling - 1000
 - Disability Resource Center - 1000
 - Financial Aid/EOPS/CalWORKs - 1130
 - Foundation - 1065
 - Instruction Office - 1020
 - Native American Outreach - 1000
 - Student Services - 1000
 - Superintendent/President's Office - 1070
 - Transfer Center - 1200
 - Work Experience - 1200
- 2000** CDV - Child Development Center
 - Classroom - 2510
- 3000** Voc Ed - Vocational Education & Technical Center
 - Automotive Technology Lab - 3020
 - Ceramics Lab - 3010
 - Physics Lab - 3060
- 4000** Library / Learning Center
- 5000** Center for the Visual & Performing Arts
 - Center Theatre
 - Foundation Office - 5110
- 9000** Science Complex

 = Disabled Parking



Building

- 6000** Sonoma State University Ukiah Extension
 - Classrooms: 6010 & 6020
- 6100** Culinary Arts: 6120
- 6300** Agriculture; Classroom: 6340
- 6400** NURSING
 - Demonstration 6410
 - Simulation Labs 6420
- 6500** NURSING
 - Conference Room 6510
 - Nursing Offices 6520
 - Computer Lab 6530
- 6600** ALLIED HEALTH/NURSING 6610
- 6700** Maintenance/Warehouse
 - Facilities Planning: 6788